







LIFE 11 ENV/IT/000243   Action riqualificazione integrata idraulico-ambientale			2012			
			September	October	November	December
A. Preparatory actions:						
A1	Naturalistic, geomorphological and hydraulic in-depth analyses of the study area	expected schedule				
		real schedule	Start 3/9/2012			
A2	Executive design of the Project actions	expected schedule				
		real schedule		Start 29/10/2012		
B. Implementation actions:						
B1	Participatory process supporting the project	expected schedule				
		real schedule	Start 3/9/2012	Stakeholder map 31/10/2012		
B2	Design of a wide-scale integrated hydraulic-environmental regeneration programme of the study area	expected schedule				
		real schedule				
B3	Restoration of Rio Enzola basin	expected schedule				
		real schedule				
B4	Restoration of Rio Quaresimo basin	expected schedule				
		real schedule				
B5	Restoration of Rio Lavezza basin	expected schedule				
		real schedule				
B6	Restoration of Rio Arianna basin	expected schedule				
		real schedule				
B7	Restoration of Rio Bertolini basin	expected schedule				
		real schedule				
B8	Restoration of Rio Bottazzo basin	expected schedule				
		real schedule				
B3 B8	Restoration of Rio Montefalcone basin	expected schedule				
		real schedule				
B9	Identification of economic-juridical-administrative compensation methods for the use of farmland for hydraulic-environmental purposes	expected schedule				
		real schedule				



LIFE 11 ENV/IT/000243   Action riqualificazione integrata idraulico-ambientale			2012			
			September	October	November	December
C. Monitoring of the impact of the project actions:						
C1	Monitoring on chemistry-physical parameters, vegetation, fauna, hydraulics and geomorphology	expected schedule				
		real schedule				
C2	Monitoring on the project impacts on stakeholders	expected schedule				
		real schedule	Start 3/9/2012			
D. Communication and dissemination actions:						
D1	Web site	expected schedule				
		real schedule		Start of web site design 1/10/2012		
D2	LIFE+ information boards	expected schedule				
		real schedule				
D3	Layman's report	expected schedule				
		real schedule				
D4	Development of a communication plan and arrangement of publications, brochures and materials for information / communication and communication actions	expected schedule				
		real schedule	Start 3/9/2012			Plan 20/12/2012 brochure logo press art.
D5	Post LIFE communication Plan	tempistica preventivata				
		tempistica effettiva				
E. Project management and monitoring of the project progress:						
E1	General project management and monitoring of project implementation	expected schedule				
		real schedule	Start 3/9/2012	Protocol and work plan 31/10/2012		
E2	Independent audit	expected schedule				
		real schedule				


LIFE 11 ENV/IT/000243			2013						2013					
 Action <small>riqualificazione integrata idraulico-ambientale</small>			January	February	March	April	May	June	July	August	September	October	November	December
A. Preparatory actions:														
A1	Naturalistic, geomorphological and hydraulic in-depth analyses of the study area	expected schedule												
		real schedule							Naturalistic analyses 31/7/2013		Geomorphological and hydraulic analyses 31/7/2013			
A2	Executive design of the Project actions	expected schedule												
		real schedule								Final Designs 29/8/2013			Executive Designs 19/11/2013	
B. Implementation actions:														
B1	Participatory process supporting the project	expected schedule												
		real schedule			Methodology 20/3/2013			Forum and workshop	EASW seminars		Final Forum			
B2	Design of a wide-scale integrated hydraulic-environmental regeneration programme of the study area	expected schedule												
		real schedule	Start 7/1/2013				Methodology 20/5/2013							
B3	Restoration of Rio Enzola basin	expected schedule												
		real schedule												
B4	Restoration of Rio Quaresimo basin	expected schedule												
		real schedule												
B5	Restoration of Rio Lavezza basin	expected schedule												
		real schedule												
B6	Restoration of Rio Arianna basin	expected schedule												
		real schedule												
B7	Restoration of Rio Bertolini basin	expected schedule												
		real schedule												
B8	Restoration of Rio Bottazzo basin	expected schedule												
		real schedule												
B3 B8	Restoration of Rio Montefalcone basin	expected schedule												
		real schedule												
B9	Identification of economic-juridical-administrative compensation methods for the use of farmland for hydraulic-environmental purposes	expected schedule												
		real schedule					Start 14/5/2013							



LIFE 11 ENV/IT/000243			2013						2013					
			January	February	March	April	May	June	July	August	September	October	November	December
C. Monitoring of the impact of the project actions:														
C1	Monitoring on chemistry-physical parameters, vegetation, fauna, hydraulics and geomorphology	expected schedule												
		real schedule			Start 1/3/2013 Methodology 20/3/2013					Monitoring on chemistry, hydraulics and geomorph.				
C2	Monitoring on the project impacts on stakeholders	expected schedule												
		real schedule					Methodology 30/6/2013		1 st report 30/8/2013					
D. Communication and dissemination actions:														
D1	Web site	expected schedule												
		real schedule			Web site on line 15/3/2013				1 st Newsletter	2 nd Newsletter	3 rd Newsletter			
D2	LIFE+ information boards	expected schedule												
		real schedule					Specification supply 21/5/2013			Layout Definitivo pannelli 30/8/2013	Installazione pannelli sui rii			
D3	Layman's report	expected schedule												
		real schedule												
D4	Development of a communication plan and arrangement of publications, brochures and materials for information / communication and communication actions	expected schedule												
		real schedule						Article on "Agricoltura"			LIFE RII presentation at "Esonda" 20/9/2013	Booklet and conference poster	1 st Conference - Bologna 25/11/2013	
D5	Post LIFE communication Plan	tempistica preventivata												
		tempistica effettiva												
E. Project management and monitoring of the project pro														
E1	General project management and monitoring of project implementation	expected schedule												
		real schedule									Agreements with municipalities			
E2	Independent audit	expected schedule												
		real schedule												



LIFE 11 ENV/IT/000243			2014						2014					
			January	February	March	April	May	June	July	August	September	October	November	December
A. Preparatory actions:														
A1	Naturalistic, geomorphological and hydraulic in-depth analyses of the study area	expected schedule												
		real schedule	In-depth analyses on Rio Montefalcone basin											
A2	Executive design of the Project actions	expected schedule												
		real schedule							Executive design on Rio Montefalcone basin					
B. Implementation actions:														
B1	Participatory process supporting the project	expected schedule												
		real schedule		"Participatory window" to start works			"Participatory window" to finish works						Methodology for "Patto di RII"	
B2	Design of a wide-scale integrated hydraulic-environmental regeneration programme of the study area	expected schedule												
		real schedule					Draft of intermediate and general report						Second Intermediate Report	
B3	Restoration of Rio Enzola basin	expected schedule												
		real schedule	Start procedures relying work	Delivery work to enterprises										
B4	Restoration of Rio Quaresimo basin	expected schedule												
		real schedule	Start procedures relying work	Delivery work to enterprises									Work finished on 7/11/2014	
B5	Restoration of Rio Lavezza basin	expected schedule												
		real schedule	Start procedures relying work	Delivery work to enterprises									Work finished on 10/11/2014	
B6	Restoration of Rio Arianna basin	expected schedule												
		real schedule	avvio procedure affidamento lavori	Delivery work to enterprises									Work finished on 7/11/2014	
B7	Restoration of Rio Bertolini basin	expected schedule												
		real schedule	Start procedures relying work	Delivery work to enterprises									Work finished on 7/11/2014	
B8	Restoration of Rio Bottazzo basin	expected schedule												
		real schedule	Start procedures relying work	Delivery work to enterprises									Work finished on 7/11/2014	
B3 B8	Restoration of Rio Montefalcone basin	expected schedule												
		real schedule												
B9	Identification of economic-juridical-administrative compensation methods for the use of farmland for hydraulic-environmental purposes	expected schedule												
		real schedule						workshop	Intermediate report					

LIFE 11 ENV/IT/000243			2014						2014					
 Action <small>riqualificazione integrata idraulico-ambientale</small>			January	February	March	April	May	June	July	August	September	October	November	December
C. Monitoring of the impact of the project actions:														
C1	Monitoring on chemistry-physical parameters, vegetation, fauna, hydraulics and geomorphology	expected schedule												
		real schedule	Integration of monitoring water quality		Report of water quality monitoring									
C2	Monitoring on the project impacts on stakeholders	expected schedule												
		real schedule								2 nd report 30/8/2014				
D. Communication and dissemination actions:														
D1	Web site	expected schedule												
		real schedule									Web GIS	4 th Newsletter		
D2	LIFE+ information boards	expected schedule												
		real schedule												
D3	Layman's report	expected schedule												
		real schedule												
D4	Development of a communication plan and arrangement of publications, brochures and materials for information / communication and communication actions	expected schedule												
		real schedule			Workshop Albinea 7/3/2014			Workshop Bibbiano 25/6/2014			LIFE RII presentation at "Esonda" 18/9/2014	Intermediate Conference – Quattro Castella 9/10/2014		
D5	Post LIFE communication Plan	tempistica preventivata												
		tempistica effettiva												
E. Project management and monitoring of the project pro														
E1	General project management and monitoring of project implementation	expected schedule												
		real schedule												
E2	Independent audit	expected schedule												
		real schedule												

LIFE 11 ENV/IT/000243			2015						2015					
  Action <small>riqualificazione integrata idraulico-ambientale</small>			January	February	March	April	May	June	July	August	September	October	November	December
A. Preparatory actions:														
A1	Naturalistic, geomorphological and hydraulic in-depth analyses of the study area	expected schedule												
		real schedule												
A2	Executive design of the Project actions	expected schedule												
		real schedule												
B. Implementation actions:														
B1	Participatory process supporting the project	expected schedule												
		real schedule												
B2	Design of a wide-scale integrated hydraulic-environmental regeneration programme of the study area	expected schedule												
		real schedule												
B3	Restoration of Rio Enzola basin	expected schedule												
		real schedule	Work finished on 23/1/2015											
B4	Restoration of Rio Quaresimo basin	expected schedule												
		real schedule												
B5	Restoration of Rio Lavezza basin	expected schedule												
		real schedule												
B6	Restoration of Rio Arianna basin	expected schedule												
		real schedule												
B7	Restoration of Rio Bertolini basin	expected schedule												
		real schedule												
B8	Restoration of Rio Bottazzo basin	expected schedule												
		real schedule												
B3 B8	Restoration of Rio Montefalcone basin	expected schedule												
		real schedule							avvio procedure affidamento lavori					
B9	Identification of economic-juridical-administrative compensation methods for the use of farmland for hydraulic-environmental purposes	expected schedule												
		real schedule												

LIFE 11 ENV/IT/000243			2015						2015					
 Action <small>riqualificazione integrata idraulico-ambientale</small>			January	February	March	April	May	June	July	August	September	October	November	December
C. Monitoring of the impact of the project actions:														
C1	Monitoring on chemistry-physical parameters, vegetation, fauna, hydraulics and geomorphology	expected schedule												
		real schedule					Pianificazione monitoraggio post interventi							
C2	Monitoring on the project impacts on stakeholders	expected schedule												
		real schedule												
D. Communication and dissemination actions:														
D1	Web site	expected schedule												
		real schedule												
D2	LIFE+ information boards	expected schedule												
		real schedule												
D3	Layman's report	expected schedule												
		real schedule												
D4	Development of a communication plan and arrangement of publications, brochures and materials for information / communication and communication actions	expected schedule												
		real schedule						workshop Bologna 8/5/2015						
D5	Post LIFE communication Plan	tempistica preventivata												
		tempistica effettiva												
E. Project management and monitoring of the project pro														
E1	General project management and monitoring of project implementation	expected schedule												
		real schedule												
E2	Independent audit	expected schedule												
		real schedule												

LIFE 11 ENV/IT/000243   Action riqualificazione integrata idraulico-ambientale			2016			
			January	February	March	April
A. Preparatory actions:						
A1	Naturalistic, geomorphological and hydraulic in-depth analyses of the study area	expected schedule				
		real schedule				
A2	Executive design of the Project actions	expected schedule				
		real schedule				
B. Implementation actions:						
B1	Participatory process supporting the project	expected schedule				
		real schedule				
B2	Design of a wide-scale integrated hydraulic-environmental regeneration programme of the study area	expected schedule				
		real schedule				
B3	Restoration of Rio Enzola basin	expected schedule				
		real schedule				
B4	Restoration of Rio Quaresimo basin	expected schedule				
		real schedule				
B5	Restoration of Rio Lavezza basin	expected schedule				
		real schedule				
B6	Restoration of Rio Arianna basin	expected schedule				
		real schedule				
B7	Restoration of Rio Bertolini basin	expected schedule				
		real schedule				
B8	Restoration of Rio Bottazzo basin	expected schedule				
		real schedule				
B3 B8	Restoration of Rio Montefalcone basin	expected schedule				
		real schedule				
B9	Identification of economic-juridical-administrative compensation methods for the use of farmland for hydraulic-environmental purposes	expected schedule				
		real schedule				

LIFE 11 ENV/IT/000243   Action riqualificazione integrata idraulico-ambientale			2016			
			January	February	March	April
C. Monitoring of the impact of the project actions:						
C1	Monitoring on chemistry-physical parameters, vegetation, fauna, hydraulics and geomorphology	expected schedule				
		real schedule				
C2	Monitoring on the project impacts on stakeholders	expected schedule				
		real schedule				
D. Communication and dissemination actions:						
D1	Web site	expected schedule				
		real schedule				
D2	LIFE+ information boards	expected schedule				
		real schedule				
D3	Layman's report	expected schedule				
		real schedule				
D4	Development of a communication plan and arrangement of publications, brochures and materials for information / communication and communication actions	expected schedule				
		real schedule				
D5	Post LIFE communication Plan	tempistica preventivata				
		tempistica effettiva				
E. Project management and monitoring of the project pro						
E1	General project management and monitoring of project implementation	expected schedule				
		real schedule				
E2	Independent audit	expected schedule				
		real schedule				